

## Construction Update - April 26, 2021

Last week the Contractor for the 2021 Paving Program was able to complete the majority of the concrete curb & gutter, sidewalk, and concrete driveway approach work downtown. Given the cooler temperatures, we are allowing an extra day for these areas to cure/harden and become full strength before we allow cars to park next to them or drive over them. Some of the concrete work was located in driveways and only half of the driveway was completed to allow for access into the businesses. This week, the contractor will patch in the asphalt in front of the concrete that was completed last week, complete the remainder of the concrete work that was done in halves last week, and begin restoring areas behind the curb and gutter with sod. The following is a tentative schedule for what will occur this week:

Monday, 4/26 – The Contractor will mobilize in the afternoon to patch in the asphalt in front of the curb and gutter that was completed last week.

Tuesday, 4/27 – The Contractor will begin removing the remainder of the curb and gutter and concrete drive approaches that were done in halves last week. The half that was done last week will be open to vehicles to access businesses.

Wednesday, 4/28 – The Contractor may begin pouring the remainder of the concrete.

Thursday, 4/29 – The contractor will finish pouring the remainder of the concrete, if needed.

Sod restoration will also be occurring this week

Any areas that were signed “No Parking” last week will be open again for parking beginning on this evening after the asphalt is patched in.

While slightly quieter than last week, it will be another busy week downtown, so we again urge caution while traveling through E. Capitol Drive and North Avenue. Keep an eye out for flaggers directing traffic and vehicles entering or leaving the work area. We greatly appreciate everyone’s patience thus far as it has allowed us to complete the majority of the concrete work last week quickly and safely.